

Grinder Pump Installation & Start-Up

Address:_____ **Project:**_____

Company:_____ **Name:**_____

Contact Number & Email address:_____

Please answer the following questions below.

1. Ballast installed as indicated in the installation manual?
 2. Tank installed above finished grade (12" extension only)?
 3. All miscellaneous debris removed from inlet pipe and tank before start-up? (TANK MUST BE CLEAN)
 4. Center of inlet pipe a minimum of 30" from the bottom of tank?
 5. Inlet grommet installed correctly using a hole saw?
 6. 1 ¼" discharge piping from tank to tap (1 ½" max)?
 7. Control panel mounted 48" above finished grade?
 8. Dedicated 30 AMP Breaker (Labeled) feeding the control panel?
 9. Factory cord grip connector installed properly?
 10. ¾" (min) conduit installed per electrical code from panel to tank?
 11. Conduit penetrations on bottom of control panel only?
 12. All residential/main valves located (uncovered) before start-up?
 13. Water available for testing grinder pump unit?
- **If you answered "no" to any of the above questions, please make the necessary corrections before submitting the request.**
 - **Once Hydro Source has received the request, a representative will contact you to make an appointment for the Inspection & Start-Up. The inspection will be completed within the next two business days.**
 - **At the time of inspection, a representative from the builder must be present.**
 - **For any failed inspections, all necessary corrections must be completed before requesting a new inspection.**
 - **A re-inspection fee will be charged to the builder for each re-inspection requested.**

Please Contact Hydro Source at 512-572-6188 or www.hydrosourcetx.com to request your inspection.